

**PROVINCE OF ILOILO**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS AND ACTIVITIES**  
**FOR THE SECOND QUARTER, CY 2015**

Province: **PROVINCIAL AGRICULTURE OFFICE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incurred to Date	
<b>A. Orientation &amp; Formalization of Local Technical Committee</b>	30 mun.	<b>1,140,000.00</b>					
<b>A.1 Orientation Training</b>	44 mun.	<b>360,000.00</b>	August, 2013	March, 2014	100%	339,300.00	
<b>A.2 Formalization of LTC/Technical Briefing</b>	44 mun.	<b>372,000.00</b>	Nov., 2013	Nov., 2014	100%	358,200.00	
<b>A.3 Planning</b>	36 mun.	<b>408,000.00</b>	Oct., 2014	Dec., 2014	100%	405,000.00	
<b>B. Organic Black Rice and Organic Ratoon Rice Production</b>		<b>2,130,000.00</b>					
<b>B.1 Organic Black Rice Production</b>	5 mun.	<b>1,500,000.00</b>	1st crop 2014	Feb., 2015	100%	1,361,688.50	
<b>B.2 Organic Ratoon Rice Production</b>	11 mun.	<b>630,000.00</b>	After 1st crop 2014	Feb., 2015	100%	627,456.00	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD) ELIAS V. SANDIG, JR  
 Prov'l. Focal Person on Organic Agriculture

(SGD) ILDEFONSO T. TOLEDO, Ed.  
 PGDH-PAC

(SGD) GOV. ARTHUR D. DEFENSOR, SF  
 Governor

Province: **PROVINCIAL AGRICULTURE OFFICE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incurred to Date	
1 <b>Concreting of Amamaros Farm to Market Road</b>	Brgy. Amamaros, Pototan, Iloilo	<b>10,000,000.00</b>	July 25, 2014	Mar. 22, 2015	100%	5,000,000.00	Last March 13, 2015, JFJ Construction & Supply, Inc. granted a

**PROVINCE OF ILOILO**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS AND ACTIVITIES**  
**FOR THE SECOND QUARTER, CY 2015**

						(Released by DA-RFU 6 last September 13, 2013)	60 days extensions & Actual Target Date May 2015
--	--	--	--	--	--	--	--

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**(SGD) ILDEFONSO T. TOLEDO, Ed. I**  
 PGDH - PAC

**(SGD) GOV. ARTHUR D. DEFENSOR, SF**  
 Governor

**Province: PROVINCIAL AGRICULTURE OFFICE**

Program or Project	Location	Total Cost (PhP)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incurred to Date	
<b>Small Scale Irrigation Projects (SSIP) - PhP 4,500,000.00</b>						PhP 1,350,000.00 (release by DA-RFU 6 last March 31,	
<b>1. Construction of Barosong Check Dam</b>	Brgy. Barosong, Tigbauan, Iloilo	<b>1,431,685.12</b>	Aug 27, 2014	Feb. 27, 2014	100% Accomplished		
<b>2. Rehabilitation of Oyungan Small Diversion Dam</b>	Brgy. Oyungan, Miagao, Iloilo	<b>1,988,015.14</b>	Oct. 27, 2014	April 24, 2015	90% Accomplished		
<b>3. Construction of Buyu-an Check Dam</b>	Brgy. Buyuan, Tigbauan, Iloilo	<b>972,245.49</b>	Nov. 10, 2014	May 9, 2015	100% Accomplished		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**(SGD) ILDEFONSO T. TOLEDO, Ed. I**  
 PGDH - PAC

**(SGD) GOV. ARTHUR D. DEFENSOR, SF**  
 Governor

**Province: PROVINCIAL AGRICULTURE OFFICE**

Program or Project	Location	Total Cost (PhP)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incurred to Date	
<b>Construction &amp; Rehabilitation of various Small Scale Irrigation Projects (PhP 15,400,000.00)</b>						PhP 4,620,000.00 (30% - 1st Tranche: Released Nov. 5,	

**PROVINCE OF ILOILO**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS AND ACTIVITI**  
**FOR THE SECONDQUARTER, CY2015**

1	<b>Construction of Fundacion Check Dam</b>	Brgy. Fundacion, Pototan, Iloilo	<b>2,822,362.00</b>	Feb. 10, 2015	June 10, 2015	7%		
2	<b>Construction of Janipaan West Check Dam</b>	Brgy. Janipaan, Mina, Iloilo	<b>2,933,162.00</b>	Jan. 21, 2015	July 10, 2015	40%		
3	<b>Rehabilitation of Manguna Check Dam</b>	Brgy. Manguna, Cabatuan, Iloilo	<b>1,879,998.10</b>	Jan. 31, 2015	July 8, 2015	25%		
4	<b>Rehabilitation of Buwang Small Water</b>	Brgy. Buwang, Lambunao, Iloilo	<b>1,334,373.68</b>	Mar 9, 2015	July 7, 2015	90%		
5	<b>Rehabilitation of Batiti Small Water</b>	Brgy. Batiti, Concepcion, Iloilo	<b>2,901,425.19</b>	Feb. 15, 2015	June 15, 2015	3.74%		
6	<b>Rehabilitation of Batiti Small Water</b>	Brgy. Aglosong, Concepcion, Iloilo	<b>2,908,726.00</b>	Feb. 17, 2015	June 17, 2015	21.88%		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**(SGD) ILDEFONSO T. TOLEDO, Ed. I**  
 PGDH - PAC

**(SGD) GOV. ARTHUR D. DEFENSOR, SF**  
 Governor

**Province: PROVINCIAL AGRICULTURE OFFICE**

	Program or Project	Location	Total Cost (PhP)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
						% of	Total Cost Incurred	
	<b>Construction &amp; Rehabilitation of various Small Scale Irrigation Projects (PhP 21,500,000.00)</b>						PhP 6,450,000.00 (30% - 1st Tranche: Released Nov. 5,	
1	<b>Construction of Cordova Norte - Cordova Sur</b>	Brgy. Cordova Sur, Tigbauan,	<b>2,805,853.21</b>	Mar. 3, 2015	July 1, 2015	7.45%		60 days extension
2	<b>Construction of Durog Diversion Dam</b>	Brgy. Durog, Miagao, Iloilo	<b>2,740,818.20</b>	Mar. 10, 2015	July 8, 2015	23%		
3	<b>Construction of Bololacao Check Dam</b>	Brgy. Bololacao, New Lucena,	<b>2,823,826.43</b>	Mar. 1, 2015	July 29, 2015	30%		
4	<b>Rehabilitation of Ligtos Diversion Dam</b>	Brgy. Ligtos, Leon, Iloilo	<b>1,441,492.30</b>	Mar 10, 2015	June 15, 2015	30%		
5	<b>Construction of Sto. Nino Check Dam with PIP</b>	Brgy. Sto. Nino, Iloilo	<b>4,324,638.03</b>	Feb. 17, 2015	Aug. 15, 2015	60%		
6	<b>Construction of Madong Diversion Dam</b>	Brgy. Madong, Janiuay, Iloilo	<b>2,897,589.56</b>	Mar. 9, 2015	Aug. 15, 2015	30%		
7	<b>Rehabilitation of Salvacion Diversion Dam</b>	Brgy. Salvacion, Balasan, Iloilo	<b>2,939,914.57</b>	Mar. 10, 2015	Aug. 15, 2015	44.04%		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



**PROVINCE OF ILOILO**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS AND ACTIVITIES**  
**FOR THE SECOND QUARTER, CY 2015**

1	Rehabilitation/Improvement of JNR, Balabag-Subayan Road	Dumangas, Iloilo	15,924,421.11	April 27 2015	Sept. 3, 2015	65.42%	13,574,146.50
2	Rehabilitation/Improvement of Tabucan-Consolacion-San Miguel Road	Cabatuan, Iloilo	1,192,273.89				

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD) GRACIANITO L. LUCERO, MM, CES  
 PGDH - PEC

(SGD) GOV. ARTHUR D. DEFENSOR, SF  
 Governor

Province: PROVINCIAL HEALTH OFFICE

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incurred to Date	
1 Health Emergency Management Staff (HEMS) Strategies & Activities		551,594.35			13.05%	72,000.00	
2 Epidemiology & Disease Surveillance		166,270.85			6.10%	10,141.00	
3 Maternal & Newborn Child Health & Nutrition (MNCNH)		10,604,412.15			10.93%	1,159,394.00	
4 Province-wide Investment Plan for Health (PIPH)		3,987,844.95			1.53%	60,974.60	
5 Filariasis Elimination Program		200,000.00			47.44%	94,885.00	
6 2010 DOH Counterpart to European Commission Grant		2,675,265.18			8.04%	215,146.80	
7 Improvement of Provincial Warehouse		333,333.33			0%		
8 CHT Mobilization Fund		500,000.00			0%		
9 Sustainability of the National Voluntary Blood Service		80,000.00			0%		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD) PATRICIA GRACE S. TRABADO, M.D  
 Provincial Health Officer II

(SGD) GOV. ARTHUR D. DEFENSOR, SF  
 Governor

Remarks
44 mun/cities oriented, 30 mun. were targeted/budgeted ny NOAP & spent 339,300.00. 14 mun were budgeted by
44 MLTC were formed, 30 mun. were targeted/budgeted ny NOAP and spent 358,200. 14 mun. were budgeted by
36 MLTC prepared plan for OA, 30 mun were targeted/budgeted by NOAP and to date only 405,000 were spent.
Total of 1,361,688.50 were spent. Five field days will be undertaken on the 1st
Total of 627,456 were spent.

Remarks

--

Remarks
Iloilo Provincial Agriculture Office request DA-RFO 6 for final payment for two 100% accomplished projects.
-----
-----

Remarks

On-going / request for suspension
On-going construction
On-going / request for suspension
On-going construction
On-going construction
On-going construction

Remarks
Assumed work last June 25, 2015
On-going construction
On-going construction
Suspended
On-going construction
On-going construction
On-going construction



Remarks

Remarks

Not yet started

Remarks